

**BESSERN**  
**Building Products**



**Endurit Moisture Vapor Control Systems Pre-Installation Checklist and Extended  
Warranty Qualifying Documentation**

This Pre-Installation Checklist is to be used by the installation contractor to assess the suitability of a project to qualify for a BESSERN Building Products - ENDURIT MVC Extended Warranty. We understand that not all of the Checklist information is always available. However, to provide an extended warranty and a successful installation, taking the time to understand and discuss the Pre-Installation Check List parameters with the Owner, General Contractor and Specifier will be necessary. This checklist must be submitted to BESSERN before application of any Endurit MVC products.

If you find that the ENDURIT MVC Products are not free from manufacturing defects, BESSERN Building Products must be notified in writing within fifteen (15) days of application of the product(s). The notification should include the lot number of the material in question. BESSERN reserves the opportunity to inspect the installation and may require further testing and sampling.

The Bessern Building Products team is available to answer your technical questions, help interpret test results and to give guidance on the installation of ENDURIT MVC systems. We may be reached at 484-234-5035.

Upon completing this form, please fax to 484-234-5037 or email to [warranty@BESSERN.com](mailto:warranty@BESSERN.com) .



## ENDURIT MVC PRE-INSTALLATION CHECKLIST

### GENERAL INFORMATION:

Project Name: \_\_\_\_\_

Building Address: \_\_\_\_\_  
Street City State Zipcode

Owner's Name: \_\_\_\_\_

Contact Information: \_\_\_\_\_  
Phone Fax Email

### NAME OF INSTALLER \_\_\_\_\_

Contact Information: \_\_\_\_\_  
Company Title

Street City State Zipcode

Phone Fax Email

### GENERAL CONTRACTOR:

Contact Information: \_\_\_\_\_  
Company Name Project Manager

Street City State Zipcode

Phone Fax Email

### FINISH FLOORING INSTALLER:

Contact Information: \_\_\_\_\_  
Company Name Project Manager

Street City State Zipcode

Phone Fax Email



## ENDURIT MVC PRE-INSTALLATION CHECKLIST

### CONCRETE FLOOR DESCRIPTION

Area of installation: \_\_\_\_\_ sq. ft. Slab thickness: \_\_\_\_\_ inches

Age of Concrete: \_\_\_\_\_ years

Slabs to be treated:  Below-grade  On-grade  Above-grade

On- or below-grade: moisture retarder below slab?  No  Yes

Prior failed flooring?  No  Yes (describe) \_\_\_\_\_

Curing compound or sealer used?  No  Yes (describe) \_\_\_\_\_

Concrete Floor Hardners used?  No  Yes (describe) \_\_\_\_\_

Compressive Strength measured?  No  Yes (readings) \_\_\_\_\_

Elcometer Pulls taken?  No  Yes (readings) \_\_\_\_\_

Surface Contaminates?  No  Yes (observations) \_\_\_\_\_

Slab Level?  No  Yes

Slab Irregularities?  No  Yes (describe) \_\_\_\_\_

### JOINTS AND CRACKS

Spacing of saw cuts \_\_\_\_\_ ft. x \_\_\_\_\_ ft.  Not filled  Filled

Size of saw cuts \_\_\_\_\_  
Width Depth

Movement Cracks?  No  Yes (describe) \_\_\_\_\_



## ENDURIT MVC PRE-INSTALLATION CHECKLIST

### SURFACE CONDITION

- Shotblasting  No  Yes
- Edge Grinding  No  Yes
- ICRI CSP Value (Minimum of 3 required)  3  4  5  6
- Grinding?  No  Yes (describe machine type) \_\_\_\_\_
- 
- Scarification?  No  Yes (describe method) \_\_\_\_\_
- 

### VAPOR CONDITIONS AND TESTING

- ASTM F-1869 Testing?  No  Yes Highest Reading \_\_\_\_\_
- ASTM F- 2170 Testing?  No  Yes Highest Reading \_\_\_\_\_
- pH Measurement?  No  Yes Highest Reading \_\_\_\_\_
- Core Samples taken?  No  Yes
- Core results review by BESSERN?  No  Yes

### PRODUCT APPLICATION

- Dew Point Checked?\*  No  Yes Time \_\_\_\_\_ am/pm
- Slab Temperature Checked?\*  No  Yes Temp \_\_\_\_\_°F Time \_\_\_\_\_ am/pm
- Air Temperature Checked?\*  No  Yes Temp \_\_\_\_\_°F Time \_\_\_\_\_ am/pm
- Ambient Humidity Checked?\*  No  Yes Time \_\_\_\_\_ am/pm

#### **\*must be taken just prior to application**

- ENDURIT Product used  MVC-8  MVC-2  MVC-2LT
- Spread rate (ft<sup>2</sup>/gallon)  100  125  150
- Squeegee applied?  No  Yes Notch size (mils) \_\_\_\_\_
- Back-rolled?  No  Yes NAP size (inches) \_\_\_\_\_
- Building Enclosed?  No  Yes
- HVAC running?  No  Yes



## ENDURIT MVC PRE-INSTALLATION CHECKLIST

**All the information provided above is an accurate and complete description of the conditions and processes used on this project. I acknowledge and understand that any misrepresentations or falsifications may result in the voiding or issuance of warranties by BESSERN.**

Signature \_\_\_\_\_ Date \_\_\_\_\_  
Signature of individual who completed this checklist, if more than one all must sign.

Signature \_\_\_\_\_ Date \_\_\_\_\_  
Signature of owner or owner's agent